

Completion Schedule

Gurgaon Greens

January 2018



Tower No.	9Th Floor Roof Slab	Terrace	Structure	Brickwork	Electrical Conduiting	Internal Plaster	External Plaster	UPVC/ Door/ Window	Flooring	Staircase/ Common Area Flooring	Electrical Wiring	Internal Paint (Pre-Final Coat)	External Paint (Primer)	External Paint (Texture)	Lift	STP	Road. RWH	Ext. Development & Landscaping	Oc Application	Handing Over
1	Completed	Completed	Completed	Completed	Completed	Feb-18	Mar-18	Apr-18	Apr-18	Mar-18	Apr-18	May-18	May-18	Jun-18	Apr-18	Jan-18	Mar-18	Apr-18	May-18	Aug-18
2	Completed	Completed	Completed	Completed	Completed	Feb-18	Mar-18	Apr-18	Apr-18	Mar-18	Apr-18	May-18	May-18	Jun-18	Apr-18	Jan-18	Mar-18	Apr-18	May-18	Aug-18
3	Completed	Completed	Completed	Completed	Completed	Jan-18	Feb-18	Mar-18	Mar-18	Feb-18	Mar-18	Apr-18	Apr-18	May-18	Mar-18	Jan-18	Mar-18	Apr-18	May-18	Aug-18
4	Completed	Completed	Completed	Completed	Completed	Jan-18	Feb-18	Mar-18	Mar-18	Feb-18	Mar-18	Apr-18	Apr-18	May-18	Mar-18	Jan-18	Mar-18	Apr-18	May-18	Aug-18
5	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Completed	Jan/18	Jan/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
6	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Completed	Jan/18	Jan/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
7	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Jan-18	Jan/18	Jan/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
8	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Mar-18	Completed	Feb-18	Mar-18	Apr-18	Apr-18	May-18	Mar-18	Jan-18	Mar-18	Apr-18	May-18	Aug-18
9	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Completed	Jan/18	Feb/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
10	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Completed	Jan/18	Feb/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
11	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Completed	Jan/18	Feb/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
12	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Completed	Completed	Feb/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
14	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Completed	Completed	Jan/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
15	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Completed	Completed	Jan/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
16	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Completed	Completed	Jan/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
17	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Completed	Jan/18	Jan/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
18	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Completed	Jan/18	Jan/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
19	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Completed	Jan-18	Jan-18	Jan-18	Jan-18	Feb-18	Feb/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
20	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Completed	Jan-18	Jan-18	Jan-18	Jan-18	Feb-18	Feb/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
21	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Jan-18	Jan-18	Feb/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
22	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Jan-18	Jan-18	Feb/18	Jan-18	Jan-18	Feb-18	May-18	Aug-18
23	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Jan-18	Jan-18	Jan-18	Jan-18	Feb-18	Mar-18	Jan-18	Feb-18	Mar-18	May-18	Aug-18
24	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Jan-18	Jan-18	Jan-18	Feb-18	Mar-18	Jan-18	Feb-18	Mar-18	May-18	Aug-18
25	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Completed	Jan-18	Jan-18	Feb-18	Feb-18	Mar-18	Mar-18	Jan-18	Feb-18	Mar-18	May-18	Aug-18
26	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Jan-18	Feb-18	Feb-18	Mar-18	Mar-18	Jan-18	Feb-18	Mar-18	May-18	Aug-18
27	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Feb-18	Completed	Jan-18	Feb-18	Mar-18	Mar-18	Apr-18	Mar-18	Jan-18	Feb-18	Mar-18	May-18	Aug-18

Area	MLCP	EWS	Club and S. Pool	School
Completion date	Jan-18	Jan-18	Mar-18	Mar-18
Note: Brick work of Ground Floor of Tower 3,4,23, 24, 25, 26 & 27 not completed.				



enquiries@emaar-india.com
feedback@emaar-india.com



1800 103 3643 (toll free within India only)
(+91 124) 441 6306 (standard ISD rates applicable)



Monday to Friday: 10:00 to 20:00 hours
Weekend and National Holiday: 10:00 to 17:00 hours