

Completion Schedule

Gomti Greens

January 2018



Status - Infrastructure Works

Project (Plotted Development)	Demarcation	Roadwork	Storm Water & Sewerage Work	Water supply line	External Electrification	Landscape/ Horticulture & Water body	Electric Sub Substation	STP	Boundary Wall	Handover
Sector A	Completed	Completed	Completed	Completed	Completed	Completed	Completed	100 KLD Modular STP is already install for Sec- A,B,F & G.	Completed	Completed
Sector B	Completed	Completed	Completed	Completed	Completed	Feb-2018	Completed		Completed	Completed
Sector C	Mar-2018	Feb-2018	Jan-2018	Jan-2018	Jan-2018	Feb-2018	Completed	Feb-2018	Jan-2018	Apr-2018
Sector D	Feb-2018	Jan-2018	Jan-2018	Jan-2018	Jan-2018	Feb-2018	Completed	Feb-2018	Jan-2018	Feb-2018
Sector E	Feb-2018	Jan-2018	Completed	Jan-2018	Jan-2018	Feb-2018	Completed	Feb-2018	Completed	Jan-2018
Sector F	Completed	Completed	Completed	Completed	Completed	Feb-2018	Completed	100 KLD Modular STP is already install for Sec- A,B,F & G.	Completed	Completed
Sector G	Completed	Completed	Completed	Completed	Completed	Feb-2018	Completed		Completed	Completed

Progress for Club house : Ground Floor Plaster has been completed.



enquiries@emaar-india.com
feedback@emaar-india.com



1800 103 3643 (toll free within India only)
(+91 124) 441 6306 (standard ISD rates applicable)



Monday to Friday: 10:00 to 20:00 hours
Weekend and National Holiday: 10:00 to 17:00 hours