

Completion Schedule

Gomti Greens

May 2018



Project (Plotted Development)	Demarcation	Road Work	Storm Water and Sewerage Work	Water Supply Line	External Electrification	Landscape/ Horticulture and Water Body	Electric Sub-Station	STP	Boundary Wall
Sector A	Completed	Completed	Completed	Completed	Completed	Completed	Completed	100 KLD Modular STP is already install for Sec-A,B,F & G.	Completed
Sector B	Completed	Completed	Completed	Completed	Completed	Sep-18	Completed		Completed
Sector C	Oct-18	Oct-18	May-18	Jul-18	Aug-18	Dec-18	Completed	Dec-18	Dec-18
Sector D	Dec-18	Dec-18	Jul-18	Sep-18	Oct-18	Dec-18	Completed	Dec-18	Dec-18
Sector E	Jul-18	Jun-18	Completed	May-18	Jun-18	Dec-18	Completed	Dec-18	Completed
Sector F	Completed	Completed	Completed	Completed	Completed	Sep-18	Completed	100 KLD Modular STP is already install for Sec-A,B,F & G.	Completed
Sector G	Completed	Completed	Completed	Completed	Completed	Sep-18	Completed		Completed

Progress for Club house : First Floor Slab completed & Finishing works in Ground Floor is in Progress.



enquiries@emaar-india.com
feedback@emaar-india.com



1800 103 3643 (toll free within India only)
(+91 124) 441 6306 (standard ISD rates applicable)



Business Timings (IST): 10:00 hours to 18:00 hours
all 7 days, except Public Holidays.