

Completion Schedule

Imperial Gardens

January 2018



| Tower No | 11th Floor Roof Slab | Terrace | Structure Work | Brick Work (#) | Electrical Conduit (#) | Internal Plaster | External Plaster | UPVC D/W | Flooring | Stair Case/ Common Area Flooring | Electrical Wiring | Internal Paint (pre - Final coat) | External Paint (Primer) | External Paint (Texture) | Lift | STP | Road, RWH | Ext. Development & Landscaping | OC Application | Handing over Date |
|----------|----------------------|-----------|----------------|----------------|------------------------|------------------|------------------|-----------|-----------|----------------------------------|-------------------|-----------------------------------|-------------------------|--------------------------|-----------|--------|-----------|--------------------------------|----------------|-------------------|
| 1 | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Jan-18 | Completed | Completed | Completed | Jan-18 | Jan-18 | Jan-18 | Completed | Jan-18 | Jan-18 | Feb-18 | Mar-18 | Jun-18 |
| 2 | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Jan-18 | Completed | Completed | Jan-18 | Jan-18 | Jan-18 | Jan-18 | Completed | Jan-18 | Jan-18 | Feb-18 | Mar-18 | Jun-18 |
| 3 | Completed | Completed | Completed | Completed | Completed | Completed | Jan-18 | Apr-18 | Completed | Mar-18 | Apr-18 | Apr-18 | May-18 | Jun-18 | Apr-18 | Jan-18 | Mar-18 | Apr-18 | Mar-18 | Jun-18 |
| 4 | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Feb-18 | Completed | Jan-18 | Feb-18 | Feb-18 | Mar-18 | Mar-18 | Feb-18 | Jan-18 | Mar-18 | Apr-18 | Mar-18 | Jun-18 |
| 5 | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Feb-18 | Completed | Jan-18 | Feb-18 | Feb-18 | Mar-18 | Mar-18 | Feb-18 | Jan-18 | Mar-18 | Apr-18 | Mar-18 | Jun-18 |
| 6 | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Mar-18 | Completed | Feb-18 | Mar-18 | Feb-18 | Mar-18 | Mar-18 | Mar-18 | Jan-18 | Mar-18 | Apr-18 | Mar-18 | Jun-18 |
| 7 | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Mar-18 | Completed | Feb-18 | Mar-18 | Feb-18 | Mar-18 | Mar-18 | Mar-18 | Jan-18 | Mar-18 | Apr-18 | Mar-18 | Jun-18 |
| 8 | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Jan-18 | Completed | Completed | Completed | Jan-18 | Completed | Jan-18 | Completed | Jan-18 | Jan-18 | Jan-18 | Mar-18 | Jun-18 |
| 9 | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Completed | Jan-18 | Jan-18 | Jan-18 | Mar-18 | Jun-18 |

| Area | MLCP | EWS | Club and S. Pool | School |
|---|--------|--------|------------------|--------|
| Completion date | Jan-18 | Mar-18 | Mar-18 | Mar-18 |
| #Electrical Conduiting and flooring work are balance at GF level for all tower. Brickwork, balance at GF level for T-3. | | | | |



enquiries@emaar-india.com
feedback@emaar-india.com



1800 103 3643 (toll free within India only)
(+91 124) 441 6306 (standard ISD rates applicable)



Monday to Friday: 10:00 to 20:00 hours
Weekend and National Holiday: 10:00 to 17:00 hours