

# Completion Schedule

## Jaipur Greens

January 2018



### Status - Infrastructure Works

Project (Plotted Development)	Infrastructure	Electric Substation (Electric Work)	Electrical Work	Drain Cover	Hard Landscaping	Park Lighting work	Sub-Station (Civil Work)	Soft Landscaping	Plot Connection	Club House	Boundary Wall (Barbed Wire Fencing)	CC Tv.	Interconnection of Recycle lines STP to Parks	Signages	Hand Over for IOP
Phase-II	Completed	-	Completed	Completed	Completed	Mar-18	-	Mar-18	Completed	-	-	-	Feb-18	Completed	Ready for handover
Miscellaneous	-	Mar-18	-	-	-	-	Jan-18	-	Jan-18	Nov-18	Feb-18	Completed	-		
Club House : Drawings under approval at JDA.															



enquiries@emaarmgf.com  
feedback@emaarmgf.com



1800 103 3643 (toll free within India only)  
(+91 124) 441 6306 (standard ISD rates applicable)



Monday to Friday: 10:00 to 20:00 hours  
Weekend and National Holiday: 10:00 to 17:00 hours