

# Completion Schedule

## Jaipur Greens

May 2018



Project (Plotted Development)	Infrastructure	Electric Substation (Electric Work)	Electrical Work	Drain Cover	Hard Landscaping	Park Lighting Work	Sub-Station (Civil Work)	Sub-Station (Finishing Work)	Soft Landscaping	Chain Link Fencing around Transformers	Water Supply Network	Plot Connection	Clubhouse	Boundary Wall (Pre-cast)	CCTV	Interconnection of Recycle lines STP to Parks
Phase-II	Completed	Jun-18	Completed	Completed	Completed	Jun-18	Completed	Completed	Oct-18	Completed	Completed	Completed	Apr-19	Apr-19	Completed	Completed
Phase - I						Jun-18			Oct-18							

**Clubhouse :** Drawings approved at JDA on 26.02.2018.



enquiries@emaar-india.com  
feedback@emaar-india.com



1800 103 3643 (toll free within India only)  
(+91 124) 441 6306 (standard ISD rates applicable)



Business Timings (IST): 10:00 hours to 18:00 hours  
all 7 days, except Public Holidays.