## Completion Schedule The Views

May 2018



Tower		Structure	Brickwork	Electrical Conduiting	Internal Plaster	Flooring (Tile/Marble Fixing)	Staircase/ Common Area Flooring (Lift lobby)	External Plaster	UPVC Door/ Window	Internal Paint (Pre Final Coat)	External Paint (Primer)	External Paint (Texture)	Lift	MEP Fixtures	Road Works	External Development and Landscaping	OC Application
J	J1	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Received
	J3	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Received
G	G1	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	
	G2	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Received
	G3	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	
К	K1	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Received
	K2	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed		
	К3	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed		
Н	H1	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Completed	May-18	May-18	May-18	May-18	May-18	Jun-18
	H2	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Completed	May-18	Completed	May-18			
	Н3	Completed	Completed	Completed	Completed	May-18	May-18	Completed	May-18	May-18	Completed	May-18	Completed	May-18			
L	L1	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Applied
	L2	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18			
	L3	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed			
F	F1	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Completed	Completed	Completed	May-18	May-18	- May-18	May-18	Jun-18
	F3	Completed	Completed	Completed	Completed	May-18	Completed	Completed	May-18	May-18	May-18	May-18	May-18	May-18			





