

Completion Schedule

The Views

January 2018



Tower	Structure	Brickwork	Electrical Conduiting	Internal Plaster	Flooring (Tile/ Marble Fixing)	Staircase/ Common Area Flooring (Lift lobby)	External Plaster	UPVC Door/ Window	Internal Paint (Pre-Final Coat)	External Paint (Primer)	External Paint (Texture)	Lift	MEP Fixtures	Road Works	Ext. Development & Landscaping	OC Application	Handover/ Completion status	
J	J1	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	OC obtained	Handing over in process	
	J3	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed			
G	G1	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	OC obtained	Handing over in process	
	G2	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed				
	G3	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed				
K	K1	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	OC obtained	Handing over in process	
	K2	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed					
	K3	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed					
H	H1	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Jan-18	Feb-18	31-Jan-18	31-Jan-18	10-Mar-18	Handing-over of units will be started once OC obtained.	
	H2	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Completed	Feb-18					
	H3	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Completed	Jan-18	Feb-18	Feb-18	Feb-18	Completed					Feb-18
L	L1	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	10-Jan-18	10-Jan-18	06-Jan-18	10-Jan-18	10-Jan-18	Handing-over of units will be started once OC obtained.
	L2	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	10-Jan-18	10-Jan-18				
	L3	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	10-Jan-18				
F	F1	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Jan-18	Jan-18	Jan-18	Jan-18	31-Jan-18	31-Jan-18	10-Feb-18	Handing-over of units will be started once OC obtained.	
	F3	Completed	Completed	Completed	Completed	Jan-18	Completed	Completed	Jan-18	Feb-18	Feb-18	Feb-18	Jan-18					Feb-18



enquiries@emaar-india.com
feedback@emaar-india.com



1800 103 3643 (toll free within India only)
(+91 124) 441 6306 (standard ISD rates applicable)



Monday to Friday: 10:00 to 20:00 hours
Weekend and National Holiday: 10:00 to 17:00 hours