

Completion Schedule

The Avenues

April 2017



Towers	Structure up to stilt	Structure 2nd floor	Structure 4th floor	Structure 7th floor	Brickwork/ blockwork	Internal plaster	External plaster	Door / window	Flooring	Internal paint (pre-final coat)	External paint (primer)	External paint (final coat)	Lift	Fixtures & fittings	External development & landscaping	OC application	Handing over
G17	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	during handing over	Completed	during handing over	Completed	during handing over	Apr-17	Received	Ready for IOP
D22	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	during handing over	Completed	during handing over	Completed	during handing over	Apr-17	Received	Ready for IOP
F16	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	during handing over	Completed	during handing over	Completed	during handing over	Apr-17	Received	Ready for IOP
D21	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Apr-17	Apr-17	during handing over	Completed	during handing over	May-17	during handing over	Apr-17	Apr-17	Apr-17
E15	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	during handing over	Completed	during handing over	Completed	during handing over	Apr-17	Received	Ready for IOP
D20	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	during handing over	Completed	during handing over	May-17	during handing over	Apr-17	Apr-17	Apr-17



enquiries@emaarmgf.com
feedback@emaarmgf.com



1800 103 3643 (toll free within India only)
(+91 124) 441 6306 (standard ISD rates applicable)



Monday to Friday: 10:00 to 20:00 hours
Weekend and National Holiday: 10:00 to 17:00 hours