

Completion Schedule

Emerald Estate

January 2018



Tower No.	Structure upto terrace	Brickwork/blockwork	Internal plaster	External plaster	UPVC door/window	Flooring	Internal paint (pre-final coat)	External paint (primer)	External paint (texture)	Lift	Fixtures and fittings	External development & landscaping	Oc application	Handing over
A	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Jan-18	Applied	Feb-18
B	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete				
C	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete				
D	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete				
H	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Complete	Feb-18	Mar-18	Mar-18	Feb-18	Apr-18
J	Complete	Complete	Complete	Complete	Jan-18	Complete	Complete	Complete	Jan-18	Feb-18	Mar-18			
K	Complete	Complete	Complete	Complete	Jan-18	Complete	Feb-18	Feb-18	Feb-18	Mar-18	Mar-18			
E	Complete	Complete	Complete	Complete	Complete	Complete	Jan-18	Jan-18	Jan-18	Mar-18	May-18	Apr-18	Apr-18	Jul-18
F	Complete	Complete	Complete	Complete	Mar-18	Mar-18	Mar-18	Mar-18	Mar-18	Apr-18	Jun-18			
G	Complete	Complete	Jan-18	Complete	Apr-18	Apr-18	Apr-18	Apr-18	Apr-18	May-18	Jun-18			



enquiries@emaar-india.com
feedback@emaar-india.com



1800 103 3643 (toll free within India only)
(+91 124) 441 6306 (standard ISD rates applicable)



Monday to Friday: 10:00 to 20:00 hours
Weekend and National Holiday: 10:00 to 17:00 hours