

Completion Schedule

Gurgaon Greens

May 2018



Tower No.	9th Floor Roof Slab	Terrace	Structure	Brickwork	Electrical Conduiting	Internal Plaster	External Plaster	UPVC/Door/Window	Flooring	Staircase/ Common Area Flooring	Electrical Wiring	Internal Paint (Pre Final Coat)	External Paint (Primer)	Extmal Paint (Texture)	Lift	STP	Road. RWH	External Development and Landscaping	OC Application
1	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	May-18	Jun-18	Aug-18	May-18	Aug-18	Aug-18	Aug-18	May-18	Jul-18	Jun-18	Sep-18
2	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	May-18	Jun-18	Aug-18	May-18	Aug-18	Aug-18	Aug-18	May-18	Jul-18	Jun-18	Sep-18
3	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	May-18	Jun-18	Aug-18	Jun-18	Completed	Aug-18	Aug-18	May-18	Jul-18	Jun-18	Sep-18
4	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	May-18	Jun-18	Aug-18	Jun-18	Completed	Aug-18	Aug-18	May-18	Jul-18	Jun-18	Sep-18
5	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Completed	Completed	Completed	Completed	May-18	Completed	Jun-18	Applied
6	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Completed	Completed	Completed	Completed	May-18	Completed	Jun-18	Applied
7	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Completed	Completed	Completed	Completed	May-18	Completed	Jun-18	Applied
8	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Completed	Jun-18	Jun-18	May-18	Completed	Jun-18	Jul-18	May-18	May-18	Jun-18	Jul-18
9	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Jun-18	May-18	Completed	May-18	Jun-18	May-18	May-18	Jun-18	Jul-18
10	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Jun-18	Completed	Completed	Completed	Jun-18	May-18	Completed	Jun-18	Jul-18
11	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Jun-18	Completed	Completed	Completed	Jun-18	May-18	Completed	Jun-18	Jul-18
12	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jun-18	Completed	Completed	Completed	May-18	May-18	Completed	Completed	Jul-18
14	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jun-18	Completed	Completed	Completed	Completed	May-18	Completed	Completed	Applied
15	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	COMPLETED	May-18	Completed	Completed	Applied
16	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	COMPLETED	May-18	Completed	Jun-18	Applied
17	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jun-18	Completed	Completed	Completed	Completed	May-18	Completed	Aug-18	Applied
18	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jun-18	Completed	Completed	Completed	Completed	May-18	Completed	Aug-18	Applied
19	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Completed	May-18	Jun-18	Completed	Completed	Jun-18	Jun-18	May-18	May-18	Aug-18	Jul-18
20	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Completed	Completed	Jun-18	Completed	Completed	Jun-18	Jun-18	May-18	May-18	Aug-18	Jul-18
21	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Jun-18	Completed	Completed	Jun-18	Jun-18	May-18	May-18	Aug-18	Jul-18
22	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Jun-18	Completed	Completed	Jun-18	Jun-18	May-18	May-18	Aug-18	Jul-18
23	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Completed	Jul-18	Aug-18	May-18	Jul-18	Aug-18	Sep-18	May-18	Jul-18	Sep-18	Sep-18
24	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Completed	Jul-18	Aug-18	May-18	Jul-18	Aug-18	Aug-18	May-18	Jul-18	Sep-18	Sep-18
25	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Completed	Jul-18	Aug-18	May-18	Jul-18	Aug-18	Aug-18	May-18	Jul-18	Sep-18	Sep-18
26	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Completed	Jul-18	Aug-18	May-18	Jul-18	Aug-18	Sep-18	May-18	Jul-18	Sep-18	Sep-18
27	Completed	Completed	Completed	Completed	Completed	Completed	Completed	May-18	Completed	Jul-18	Aug-18	May-18	Jul-18	Aug-18	Aug-18	May-18	Jul-18	Sep-18	Sep-18



enquiries@emaar-india.com
feedback@emaar-india.com



1800 103 3643 (toll free within India only)
(+91 124) 441 6306 (standard ISD rates applicable)



Business Timings (IST): 10:00 hours to 18:00 hours
all 7 days, except Public Holidays.