

# Completion Schedule

## Palm Gardens

May 2018



Tower No.	Structure Work	Brickwork	Electrical Conduit	Internal Plaster	External Plaster	* UPVC D/W	** Tile Flooring	Staircase/ Common Area Flooring	Electrical Wiring	Internal Paint (Pre Final Coat)	External Paint (Primer) 1 Coat	External Paint (Texture)	Lift	Flooring in Basement	OC Application
1	Completed	Completed	Completed	Completed	Completed	Oct-18	Completed	Sep-18	Sep-18	Nov-18	Completed	Nov-18	Completed	Completed	Nov-18
2	Completed	Completed	Completed	Completed	Completed	Oct-18	Completed	Sep-18	Sep-18	Nov-18	Completed	Nov-18	Completed	Completed	Nov-18
3	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Received
4	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Received
5	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Received
6	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jul-18	Completed	Jul-18	Completed	Completed	Jul-18
7	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Received
8	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jul-18	Completed	Jul-18	Completed	Completed	Jul-18
9	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jul-18	Completed	Jul-18	Completed	Completed	Jul-18
10	Completed	Completed	Completed	Completed	Completed	Jul-18	Completed	Completed	Completed	Jul-18	Completed	Jul-18	Completed	Completed	Jul-18
11	Completed	Completed	Completed	Completed	Completed	Sep-18	Completed	Completed	Sep-18	Oct-18	Completed	Oct-18	Completed	Completed	Nov-18
12	Completed	Completed	Completed	Completed	Completed	Sep-18	Completed	Completed	Sep-18	Nov-18	Completed	Oct-18	Completed	Completed	Nov-18



enquiries@emaar-india.com  
feedback@emaar-india.com



1800 103 3643 (toll free within India only)  
(+91 124) 441 6306 (standard ISD rates applicable)



Business Timings (IST): 10:00 hours to 18:00 hours  
all 7 days, except Public Holidays.