

Completion Schedule

Palm Gardens

January 2018



Tower No	Structure Work	Brick Work	Electrical Conduit	Internal Plaster	External Plaster	* UPVC D/W	** Tile Flooring	Stair Case/ Common Area Flooring	Electrical Wiring	Internal Paint (Pre - Final coat)	External Paint (Primer) 1 Coat.	External Paint (Texture)	Lift	Flooring in Basement.	OC Application
1	Completed	Completed	Completed	Completed	Completed	Feb-18	Completed	Feb-18	Apr-18	May-18	Completed	May-18	Completed	Completed	May-18
2	Completed	Completed	Completed	Completed	Completed	Feb-18	Completed	Feb-18	Apr-18	May-18	Completed	May-18	Completed	Completed	May-18
3	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Completed	Completed	Jan-18
4	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Completed	Completed	Jan-18
5	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Completed	Jan-18	Completed	Completed	Jan-18
6	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Feb-18	Completed	Feb-18	Completed	Completed	Mar-18
7	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Jan-18	Completed	Completed	Jan-18
8	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Feb-18	Completed	Feb-18	Completed	Completed	Mar-18
9	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Completed	Feb-18	Completed	Feb-18	Completed	Completed	Mar-18
10	Completed	Completed	Completed	Completed	Completed	Feb-18	Completed	Completed	Completed	Feb-18	Completed	Feb-18	Completed	Completed	Mar-18
11	Completed	Completed	Completed	Completed	Completed	Feb-18	Completed	Jan-18	Apr-18	May-18	Completed	May-18	Completed	Completed	May-18
12	Completed	Completed	Completed	Completed	Completed	Feb-18	Completed	Jan-18	Apr-18	May-18	Completed	May-18	Completed	Completed	May-18



enquiries@emaar-india.com
feedback@emaar-india.com



1800 103 3643 (toll free within India only)
(+91 124) 441 6306 (standard ISD rates applicable)



Monday to Friday: 10:00 to 20:00 hours
Weekend and National Holiday: 10:00 to 17:00 hours